COMPLETION REPORT

1	NAME OF WORK	:	Development of burial Ground ward No.13, C Category Part -2
2	Sanctioned Estimate No. & Date	:	CE/DZ//TS/19/2018-19, Date:13/08/2018
3	Head of account which is chargeable	:	**P-0485**
4	Name of Beneficiaries	:	M/s.KRIDL
5	Entrustment order No. & DT	:	EE/PD/WO/04/2018-19, Date:11/09/2018
6	a.Time Stipulated for completion of work	:	180 days
	b. Actual date of completion	:	**31-07-2019**
	c.Delay in execution of work	:	
7	Measurement recorded in	:	M.B.No. Page No.
8	Check measurement of the Asst. Exe. Eng/Exe. Eng., on	:	– –
9	Name of the office/official in charge of the work	:	Project division
10	a)Asst. Eng/junior Eng.	:	Sri.Siddarajegowda.B.S
	b)Asst. Exe. Engineer	:	Sri.Kumarappa.H

Sanctioned estimate amount	Amount claims as per actually vide as per bills	DIFERANCE	
		Excess	Savings
89.50 Lakhs	Rs. 86,88,145.09	–	–

1. Certified that the above work has been Completed within the stipulated time noted in the work order
2. Certified that the contractor has delayed and complete the work for which necessary fine has been recovered.
3. Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

ASST. ENGINNER

ASST. EXE. ENGINEER

EXE. ENGINEER

Scanned by CamScanner